COMPLETION REPORT

1. NAME OF WORK :- **Construction of RCC Drains in 16th B and 16th C Cross BHEL Mini Colony in ward no.13 Shettyhalli sub division.**

2. Sanctioned Estimate No. & Date :EE/DD/AS/543/17-18, Dated:-24.11.2017
   :CE/DZ/TS/ 382 /17-18, Dated:- 25.11.2017

3. Head of account which is chargeable : ~~[illegible]~~ P.1971 Zonework POW

4. Entrustment order No. & DT : **BBMP/EE/DD/WO/243/17-18, Dated:28.02.2018**

5. Name of Beneficiaries : **Sri. Gnanendra Murthy MD,**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : —

7. Measurement recorded in : M.B No. 665/2017-18
   Page No. 66420-24

8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On: : M.B No. 665/2017-18
   : Page No. 66420-24

9. Name of the office / official Incharge of the work : -

10. a) Asst. Eng/Junior Eng. : **Sri. B.P.Paramesh**
    b) Asst. Exe. Engineer : **Sri. Jayalingappa .B.L**

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19,03,923 ~~20,00~~	19,02,952/-	—	977-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXE. ENGINEER

EXECUTIVE ENGINEER -
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು